

Presentation to the SRS Citizens Advisory Board Strategic and Legacy Management Committee

EM Program Management Plan (PMP)

October 5, 2010

Doug Hintze
Assistant Manager
DOE-SR / AMIP





Purpose

 Provide an overview of the recently updated EM Program Management Plan (PMP)

 Explain the Program Life Cycle component of the PMP

Discuss PMP implications resulting from Liquid Waste
 System Plan Revisions 15 & 16





Acronyms

ARRA American Recovery & Reinvestment Act

EM Environmental Management

HQ Head Quarters

LTS Long Term Stewardship

NNSA National Nuclear Security Administration

PBS Program Baseline Summary

PMP Program Management Plan

PSO Program Secretarial Office


SREL Savannah River Ecology Laboratory

SRS Savannah River Site





Background: SRS Strategic Plan




The chart above represents a comprehensive view of the Savannah River Site Missions over time





Background: Planning Hierarchy







EM Program Management Plan

What is it?

The EM Program Management Plan PMP serves as the central document for EM Cleanup at the Savannah River Site

- The PMP provides the pathway to the EM End State Vision and is built on the PBS (Project Baseline Summary) structure
- It is the basis for updating project milestones, lifecycle budget profile, performance measures and environmental liability assessments





SRS EM Program Life Cycle


The SRS EM Program Life Cycle is the component of the PMP that illustrates the current mission by PBS. It provides:

- The Critical Path for EM Cleanup
- Dependencies between PBS's
- Estimated Life Cycle costs of the EM Program





SRS EM Program Life Cycle







Note: Based on Liquid Waste Rev 14

SRS EM Program Life Cycle - Budget Profile

	Field Code Name		EM PROGRAM LIFE-CYCLE BUDGET PROFILES						
PBS / Line Item		В	Cumulative udget Through FY2008 (\$K)		Remaining Budget (\$K)	Т	otal Life-Cycle Cost (\$K)	Estimated Year of Completion (FY)	
900	Pre-2004 Completions	\$	198,242	\$	-	\$	198,242	2006	
11	NM Stabilization and Disposition	\$	4,792,359	\$	5,841,903	\$	10,634,262	2024	
08-D-414	Pu Preparation	\$	15,000	\$	462,500	\$	477,500	2014	
12	SNF Stabilization and Disposition	\$	351,113	\$	766,196	\$	1,117,309	2022	
13	Solid Waste Stabilization and Disposition	\$	1,052,733	\$	2,797,220	\$	3,849,953	2038	
14	Radioactive Liquid Tank Waste Stabilization and Disposition	\$	5,373,216	\$	15,760,558	\$	21,133,774	2030	
05-D-405	Salt Waste Processing Facility Construction Project	\$	363,401	\$	976,147	\$	1,339,548	2013	
20	Safeguards and Security	\$	1,186,245	\$	2,427,260	\$	3,613,505	2038	
30	Area Completion	\$	1,184,342	\$	3,167,958	\$	4,352,300	2037	
40	Nuclear Facility D&D	\$	488,789	\$	4,849,542	\$	5,338,331	2032	
100	Non-Closure Mission Support	\$	195,933	\$	149,021	\$	344,954	2038	
101	Savannah River Community and Regulatory Support	\$	106,195	\$	231,680	\$	337,875	2038	
EM Cleanup Total (\$K)		\$	15,307,568	\$	37,429,985	\$	52,737,553	2038	
SR-LTS	Savannah River Long-Term Stewardship	\$	-	\$	13,155,537	\$	13,155,537	2138	
	EM Lifecycle Total (\$K)	\$	15,307,568	\$	50,585,522	\$	65,893,090		

All major assumptions (e.g. regulatory, completion dates, funding profiles, start operation dates, repository shipping dates, etc.) are documented and utilized in developing the budget and schedule





Note: Based on Liquid Waste Rev 14

Implications of Liquid Waste Rev 15 & 16

Liquid Waste (PBS 14C)	Rev 14	Rev 15	Rev 16 (Preliminary)
Final Non- Compliant Tank Closed -YR Complete	2022	2018	TBD
Sludge Processing Complete -YR Complete	2030	2023	TBD
Salt Processing Complete -YR Complete	2030	2030	TBD
Max Canister Throughput Rate -Canisters / YR	200	400	TBD
Total Number of Canisters Produced	~6,300	~7,200	TBD





Summary & Path Forward

- Current Program Life Cycle is based on Liquid Waste Revision 14
- The next update to the PMP and Program Life Cycle (2nd Qtr FY11) will include:
 - Liquid Waste Revisions 15 & 16
 - Impacts of Revisions 15 & 16 on other PBS's
 - Other EM Program Changes



