



U.S. DEPARTMENT OF
ENERGY

Presentation to the SRS Citizens Advisory Board

SRS Performance Measures Update

July 25, 2011

Rich Olsen
Planning Analyst
DOE-SR / AMIP



EM Environmental Management
safety ❖ performance ❖ cleanup ❖ closure

Purpose

- Review the major areas of the EM Cleanup Program at SRS
 - Explain supporting high level performance measures
- Provide a update to EM performance measures through June
 - Include status of CAB S&LM Committee suggestion to:

“Create graphical analysis of lifecycle projections for key performance measures”

Lifecycle Baseline:

Management Tool for SRS Cleanup Program

- The Lifecycle Baseline (Scope, Cost & Schedule) for the SRS cleanup program was originally established in the 1990's
- Over the years, modifications to the Lifecycle Baseline have been managed through a disciplined Change Control process
 - changes due to technology, funding, regulatory, etc.
- Performance Measures have evolved to track progress towards current Lifecycle Baseline targets

SRS Clean Up Program - Major Areas

**Liquid
Waste**

**Solid
Waste**

**Nuclear
Materials**

**Soil,
Groundwater
& Facilities**

**Insoluble
Sludge**

**Transuranic
Waste**

**Highly
Enriched
Uranium**

**Waste Site
Remediation**

**Salt
Waste**

**Mixed & Low
Level Waste**

**Used
Nuclear
Fuel**

**Deactivation
and
Decommission**

**Tank
Closures**

Plutonium

“How are we doing ?”

Progress towards EM Site Cleanup – through June FY 2011





EM Site Cleanup- Major Areas	% End State Complete			End State Quantity	Unit of Measure	Year of Completion
	FY 09	FY10	FY11			
Liquid Waste						
Disposition Radioactive Liquid Waste						
Produce Canisters	39%	40%	42%	7,557	Canisters	2024 / 2028
Process Salt Solution	2%	4%	5%	116,595	k Gallons	2025
Close Tanks						
Old Style	8%	8%	8%	24	Tanks	2018 / 2022
Newer Style	0%	0%	0%	27	Tanks	2026
Solid Waste						
Disposition Radioactive Solid Waste						
Transuranic (TRU) Waste Disposed*	39%	43%	48%	15,658	Cu Meters	2038
Mixed & Low-Level Waste Disposed**	77%	83%	91%	137,579	Cu Meters	2038
Nuclear Materials						
Highly Enriched Uranium: Blend Down & Ship	89%	96%	99%	334	Trailers	2011
Used Nuclear Fuel: Blend Down & Ship	0%	0%	0%	180	Trailers	TBD
Plutonium Disposition						
Plutonium Dissolved in H-Area	54%	86%	100%	100	Containers	2011
Other Disposition Paths (WIPP, MOX, etc.)	0%	0%	0%	~ 6,000	Containers	TBD
Soil & Ground Water						
Complete Remediation of Waste Sites	71%	72%	74%	515	Release Sites	2038
Facilities						
Facilities Deactivated & Decommissioned	24%	24%	25%	1054	Facilities	2032

* Includes both Legacy TRU & Future TRU (from MOX operations)

** Includes both Legacy and Newly Generated Waste; Legacy is 100% Complete



Graphical Analysis & Lifecycle Projections

Liquid Waste



Note: Targets Based on Liquid Waste System Plan Rev 16


Solid Waste




Note: Excludes LLW associated with Facility D&D

Nuclear Materials


HEU Disposition: Blend Down & Ship




UNF Disposition: Blend Down & Ship



Pu Disposition: Dissolve in H-Canyon





Pu Disposition: Other Paths (WIPP, MOX, etc.)



Note: 86 Kg of Pu has been authorized to be processed to WIPP in the interim

Area Completion



Summary and Path Forward

- DOE-SR will continue to update & validate Lifecycle measures (including graphs) for the key operational areas of EM cleanup operations
- Suggestions from the CAB for any additional improvements are welcomed



Environmental Management

Performance Metrics Report

Through June 30, FY2011



**Doug Hintze, Assistant Manager
Integration & Planning
DOE-SR**

EM Performance Metrics Report – through June 30, 2011

<u>Liquid Waste</u>		Unit of Measure	Cum Actuals thru FY 2010	FY 2011 Analysis		End State Analysis				
Measure	Actuals FYTD			Accel. Annual Target	Cum Act thru 2011 (FYTD)	End State	% Complete	Forecast to Complete	Regulatory Commitment to Complete	
				5/31/11						
DWPF Canisters Poured & Tested										
Canisters Produced ^{1,2}	Canisters	2,986	169	311	3,155	7,557	42%	2024	2028	
Old-style Tank Preparation and Closure										
Bulk Waste Removal Complete	Tanks	9	2	1	11	24	46%	2017	2020	
Heel Removal Campaign Complete	Tanks	6	0	0	6	24	25%	2018		
Annuli Prepared for Closure ³	Tanks	2	0	2	2	16	13%	2017		
Tanks Isolated	Tanks	2	2	2	4	24	17%	2018		
Operationally Closed	Tanks	2	0	0	2	24	8%	2018	2022	
SPF Salt Solution Processed										
Salt Solution Processed	k Gallons	3,981	1,355	1,955	5,336	116,595	5%	2025		
Radioactivity										
Curies Stabilized in Canisters ⁴	k Curies	31,444	6,591	12,130	38,035	385,000	10%	2024	2028	

Liquid Waste Notes:

1. GWSB # 3 Contingency Capacity - TBD
2. Canister Storage Space Available: 1486
3. 16 of 24 Tanks Require Annuli Preparation
4. Estimate based on Sludge Batch Sampling

 On / Ahead of Schedule
 Behind Schedule

End State Basis
 End State Quantities based on Rev 16 System Plan
Commitment to Complete
 Based on FFA and Site Treatment Plan

EM Performance Metrics Report – through June 30, 2011


<u>Solid Waste</u>		Unit of Measure	Cum Actuals thru FY 2010
<i>Measure</i>			
TRU, MLLW & LLW			
RH-TRU Waste Disposed			17
CH-TRU Waste Disposed			<u>6,749</u>
Total Transuranic Waste Disposed		Cubic Meters	6,766
LL & MLL Waste Disposed ¹		Cubic Meters	114,558
Maintain Newly Generated Low Level Waste Below Target Level		Cubic Meters	Met


FY 2011 Analysis	
Actuals FY2011	Annual Target
6/30/11	
5	6
<u>737</u>	<u>1,122</u>
742	1,128
10,316	7,938
Met	< 400

End State Analysis			
Cum Act thru 2011 (FYTD)	End State	% Complete	Target Year to Complete
22	68		
<u>7,486</u>	<u>15,590</u>		
7,508	15,658	48%	2038
124,874	137,579	91%	2038
Met	< 400	NA	

Solid Waste Notes:

- LL = Low Level
MLL = Mixed Low Level
- Legacy MLL & LL Waste disposition complete; Newly Generated LL Waste disposition is ongoing with a target of not exceeding accumulation on site of 400 cubic meters at any time

 On / Ahead of Schedule

 Behind Schedule

End State Basis

Solid Waste End State Quantities and Target Year to Complete are based on 2008 Certified Life Cycle Plan

EM Performance Metrics Report – through June 30, 2011

<u>Nuclear Materials</u>	Unit of Measure	Cum Actuals thru FY 2010
Measure		
Enriched Uranium Disposition		
HEU (Highly Enriched Uranium)		
Blend Down to LEU & Ship to TVA	Trailers	319
UNF (Used Nuclear Fuel) ³		
Blend Down to LEU & Ship to TVA	Trailers	0
Plutonium		
Plutonium Disposition		
Plutonium Dissolved in H-Area ¹	Containers ⁴	86
Other Disposition Paths ²	Containers ⁴	0
Total Plutonium Disposition		86
Note: LEU = HEU blended with NU		



FY 2011 Analysis	
Actuals FY2011	Annual Target
6/30/11	
11	13
0	0
14	14
0	0
14	14

End State Analysis			
Cum Act thru 2011 (FYTD)	End State	% Complete	Target Year to Complete
330	334	99%	2011
0	180	0%	TBD
100	100	100%	2011
0	TBD	0%	TBD
100	~6,000	TBD	

Nuclear Materials Notes:

- Quantities Since 2008 (Includes LAPContainers)
- DOE-SR is in the process of evaluating other Plutonium disposition paths including:
 - Shipping to WIPP
 - Vitrification
 - MOX
 - Additional H- Area Processing
- Dependent on receiving approval of the Amended ROD and SA

4. DOE Standard 3013 Containers

-  On / Ahead of Schedule
-  Behind Schedule

End State Basis
UNF Disposition Path is pending Record of Decision (ROD)

Definitions


- LEU Low Enriched Uranium
- HEU Highly Enriched Uranium
- NU Natural Uranium
- FRR Foreign Research Reactor
- DRR Domestic Foreign Reactor
- UNF Used Nuclear Fuel (from FRR's & DRR's)

EM Performance Metrics Report – through June 30, 2011

<u>Area Completion</u>	Unit of Measure	Cum Actuals thru FY 2010	FY 2011 Analysis		End State Analysis			
			Actuals FY2011	Annual Target	Cum Act thru 2011 (FYTD)	End State	% Complete	Target Year to Complete
<i>Measure</i>								
Remediations & Facilities D&D'd			6/30/11					
Remediations Completed	Release Sites	373	7	7	380	515	74%	2038
Facilities -Deactivated & Decommissioned								
Industrial Facilities- Major ¹		240	3	6	243	815		
Nuclear Facilities		11	0	0	11	199		
Radioactive Facilites		7	0	16	7	40		
Total Facilities D&D'd	Major Facilities	258	3	22	261	1054	25%	2032
Operational Footprint Reduction (75%)								
Site Remediated/ Footprint Reduction	Square Miles	113	46	104	157	234	67%	2012

Notes

1. Excludes smaller ancillary buildings

 On / Ahead of Schedule

 Behind Schedule

End State Basis

Area Completion End State Quantities and Target Year to Complete are based on 2008 Certified Life Cycle Plan

EM Performance Metrics Report – through June 30, 2011

<u>Recovery Act (2009 - 2012)</u>	Unit of Measure	Cum Actuals thru FY 2010	FY 2011 Analysis		End State Analysis			
			Actuals FY2011	Annual Target	Cum Act thru 2011 (FYTD)	End State	% Complete	Target Year to Complete
Measure								
Funding Spent								
SRNS		726,664	370,258	503,633	1,096,922	1,415,400	77%	2013
SRR		90,900	78,601	108,952	169,501	200,000	85%	2011
Total	\$ (000)	817,564	448,859	612,585	1,266,423	1,615,400	78%	2013
Solid Waste Disposition								
RH-TRU Waste Disposed		17	5	6	22	39	57%	
CH-TRU Waste Disposed		865	737	1,122	1,602	4,961	32%	
Total Transuranic Waste Disposed	Cubic Meters	882	742	1,128	1,624	5,000	32%	2013
PAD 1 - % TRU Waste Removed	%	82%	18%	18%	100%	100%	100%	2011
PAD 1 - % TRU Waste Disposed	%	0%	22%	0%	22%	90%	22%	2013
Mixed Low Level Waste Disposed ¹		393	158	352	551	755	73%	
Low Level Waste Disposed ¹		10,993	10,158	7,586	21,151	17,231	123%	
Total MLLW / LLW	Cubic Meters	11,386	10,316	7,938	21,702	17,986	121%	2011
Maintain Newly Generated Low Level Waste Below Target Level	Cubic Meters	Met	Met	< 400	Met	< 400	NA	
Nuclear Material Disposition								
Depleted Uranium Oxide Shipped	Drums	6,214	7,676	9,392	13,890	15,603	89%	2011

Recovery Act Notes:

- On / Ahead of Schedule
- Behind Schedule


ARRA End State Basis
 Recovery Act End State Quantities and Target Year to Complete are based on ARRA Certified Baseline


EM Performance Metrics Report – through June 30, 2011

Recovery Act (2009 - 2012)			FY 2011 Analysis		End State Analysis			
<i>Measure</i>	Unit of Measure	Cum Actuals thru FY 2010	Actuals FY2011	Annual Target	Cum Act thru 2011 (FYTD)	End State	% Complete	Target Year to Complete
Soil & Water Remediation			6/30/11					
Characterized for Remediation	Waste Sites	16	1	7	17	23	74%	2011
Remediation Systems Installed	Systems	7	4	5	11	12	92%	2011
Remediations Completed	Release Sites	7	7	7	14	14	100%	2011
Ground Water Plumes Remediated	# of Plumes	3	2	4	5	7	71%	2011
Facility Deactivation & Decommission								
Industrial Facilities- Major		4	0	6	4	10	40%	2011
Industrial Facilities- Ancillary		4	0	0	4	4	100%	2011
Total Industrial Facilities		8	0	6	8	14	57%	2011
Radioactive Facilities		0	7	16	7	16	44%	2011
Total Facilities D&D'd	Facilities	8	7	22	15	30	50%	2012
Reactors Decommissioned	# Completed	0	0	1	0	3	0%	2012
Operational Footprint Reduction (75%)						See Note 1		
Site Remediated/ Footprint Reduction	Square Miles	113.3	45.6	103.6	159	233.6	68%	2012

Recovery Act Notes:

1. HWCTR to be decommissioned in 2011
P & R to be decommissioned in 2012

 On / Ahead of Schedule

 Behind Schedule

ARRA End State Basis

Recovery Act End State Quantities and Target Year to Complete are based on ARRA Certified Baseline

Acronyms

ARRA	American Recovery & Reinvestment Act
DRR	Domestic Research Reactor
D&D	Decommission & Demolition
FFA	Federal Facility Agreement
FRR	Foreign Research Reactor
LEU	Low Enriched Uranium
HEU	Highly Enriched Uranium
LLW	Low Level Waste
MLLW	Mixed Low level Waste
NU	Natural Uranium
Pu	Plutonium
SCDHEC	South Carolina Dept of Health & Environmental Control
UNF	Used Nuclear Fuel
SRNS	Savannah River Nuclear Solutions
SRR	Savannah River Remediation
SWPF	Salt Waste Processing Facility
TRU	Transuranic Waste
TVA	Tennessee Valley Authority