Forklifts (Rev. 0)

	YES	N/A	LOI OBSERVED	
1.			Equipment Declaration submitted to STR. (Subcontractors)	
2.			Operator has performed required daily equipment inspections	
3.			Operator is familiar with the equipment operating manual and safety instructions	
4.			Written confirmation of required operator qualifications is available	
5.			A flagman/spotter is provided where necessary	
6.			All proximity hazards have been identified and proper controls (i.e. barricades / traffic cones) are placed properly	
7.			Responsible Work Group Supervisor assigns a person in charge (PIC) of loading, unloading, or transport activity.	
8.			Loads are properly placed on forks in stable condition	
9.			Operator confirms load weights prior to lifting	
10.			Proper controls in place to restrict non-essential personnel from the immediate proximity of loading/off loading activities	
11.			Rigging or lifting attachments (e.g; Choker Hooks, Rigging Booms, etc.) are approved by the manufacturer and include applicable load chart information	
Comments:				
Contractor: P.O. Number: Area/Location: Project No:				
AIE	Alca/ Location Floject No			
Prin	ıt Nar	 ne	Signature Date	